

NAVSTA Newport

2003 Anticipated Work - MARCH

- **NUSC Disposal Area**
 - Prepare plan for background soil conditions
- **Gould Island**
 - Comment period for draft RI Work Plan ends
- **Tank Farms 4&5**
 - Work Plan for potential sludge disposal pits/areas of concern
 - Mobilize for field work/clearing staking sampling locations
- **Tank Farms 1-3**
 - Complete Work Plans for site investigation
 - Meeting with RIDEM (March 25) to discuss past UST work

NAVSTA Newport

2003 Anticipated Work - APRIL

- **McAllister**
 - Conference on monitoring work plan(gas, water & habitat)
 - Conduct habitat survey(eel grass, benthic, artificial reefs)
- **NUSC Disposal Area**
 - Comment period for background assessment work plan
 - Submit SASE Work Plan Addendum
- **Gould Island**
 - Respond to Comments on RI Work Plan
- **OFFTA**
 - Prepare Draft Fact Sheet describing plans for removals
- **Tank Farms**
 - weekly site meetings & progress reports starting 1 April
 - begin investigations/removal actions

NAVSTA Newport

2003 Anticipated Work - MAY

- **McAllister**
 - Prepare revised monitoring work plan
- **Gould Island**
 - Prepare Draft Final RI Work Plan
- **OFFTA**
 - Submit Draft Fact Sheet to RIDEM/EPA
- **Tank Farms**
 - continue investigations/removal actions
 - continue weekly progress meetings

NAVSTA Newport

2003 Anticipated Work - JUNE

- **McAllister**
 - Quarterly landfill gas monitoring
- **NUSC Disposal Area**
 - Submit final background work plan
 - Conduct background soil sampling
 - Fact-finding for NUSC area
- **Gould Island**
 - Submit Draft Final RI Work Plan
- **OFFTA**
 - Finalize fact sheet/submit to public
 - Start sediment data workplan
- **Tank Farms**
 - continue removal actions/investigations
 - continue weekly progress meetings

NAVSTA Newport

2003 Anticipated Work - JULY

- **McAllister**
 - Conduct 2nd Habitat Survey
- **NUSC Disposal Area**
 - Conduct SASE Field Work (Sample Collection)
- **Gould Island**
 - Comment period for Draft Final RI Work Plan
- **OFFTA**
 - Hold public meeting (30 day comment period)
 - Accept comments, prepare response summary
- **Tank Farms**
 - Complete removal actions/prepare report

NAVSTA Newport

2003 Anticipated Work - AUGUST

- **NUSC Disposal Area**
 - Laboratory analysis of samples collected
- **Gould Island**
 - Submit Final RI Work Plan
- **OFFTA**
 - Prepare Draft "Action Memorandum"
- **Tank Farms**
 - Submit removal action report for waste pits/areas of concern

NAVSTA Newport

2003 Anticipated Work - SEPTEMBER

- **McAllister**
 - quarterly landfill gas monitoring
 - conduct 3rd habitat survey
- **NUSC Disposal Area**
 - Begin Background and SASE Report
- **Gould Island**
 - Begin Field work : drilling and/or sediment sampling
- **OFFTA**
 - Complete draft action memorandum for release in October
 - Start sediment monitoring